

GIL-CDR/ENV/2022-23/548

24.11.2022

To. Addl. Principal Chief Conservator of Forests (C), Regional Office (ECZ) Ministry of Environment, Forests & Climate Change 2nd Floor, Headquarter- Jharkhand State Housing Board Harmu Chowk, Ranchi, Jharkhand - 834002

Sub: Submission of Six Monthly (April 2022 to September 2022) EC Compliance

Ref: MoEF EC letter no. J-11011/1213/2007-IA-II(I) Dated 11.02.2009

Dear Sir.

This has reference to the captioned subject and cited reference, we are herewith submitting six monthly Compliance report for the conditions stipulated in the Environment Clearance, for the period of April 2022 to September 2022 for your kind consideration.

Hope the above are in line with the statutory requirements.

Thanking you,

Yours faithfully,

For Grasim Industries Limited,

Chemical Division

Mami (Ashok Kumar Gupta) Unit Head

Encl.: As above.

Copy to:

1. Regional Director, Regional Directorate (East), Central Pollution Control Board, Southern Conclave, Block 502, 5th and 6th Floors, 1582 Rajdanga Main Road, Kolkata - 700107 (W.B)

2. Member Secretary, Jharkhand State Pollution Control Board, T.A. Division Building, HEC Campus, Dhurwa, Ranchi - 834004 (Jharkahnd)

3. Regional Officer, Jharkhand State Pollution Control Board, E-1, CTI Colony, Dhurwa, Ranchi-

Grasim Industries Limited Chemical Division, Rehla Garhwa Road, Rehla 822 124 Dist. Palamau, Jharkhand, India

Telephone +91 6584 262211/2217488 +91 9507039424, 9934361360

CIN

Email

Website www.grasim.com L17124MP1947PLC000410 grasim.rehla@adityabirla.com

सम्बद्धाः वस्त

Regd. Office P.O. Birlagram, Nagda 456 331 (M.P.)



GIL-CDR/ENV/2022-23/548

24.11.2022

To, Addl. Principal Chief Conservator of Forests (C), Regional Office (ECZ) Ministry of Environment, Forests & Climate Change 2nd Floor, Headquarter- Jharkhand State Housing Board Harmu Chowk, Ranchi, Jharkhand - 834002

Sub: Submission of Six Monthly (April 2022 to September 2022) EC Compliance

Ref: MoEF EC letter no. J-11011/1213/2007-IA-II(I) Dated 11.02.2009

Dear Sir.

This has reference to the captioned subject and cited reference, we are herewith submitting six monthly Compliance report for the conditions stipulated in the Environment Clearance, for the period of April 2022 to September 2022 for your kind consideration.

Hope the above are in line with the statutory requirements.

Thanking you,

Yours faithfully,

For Grasim Industries Limited,

Chemical Division

Mhms (Ashok Kumar Gupta)

Unit Head

Encl.: As above.

Copy to:

1. Regional Director, Regional Directorate (East), Central Pollution Control Board, Southern Conclave, Block 502, 5th and 6th Floors, 1582 Rajdanga Main Road, Kolkata – 700107 (W.B)

2. Member Secretary, Jharkhand State Pollution Control Board, T.A. Division Building, HEC Campus, Dhurwa, Ranchi – 834004 (Jharkahnd)

3. Regional Officer, Jharkhand State Pollution Control Board, E-1, CTI Colony, Dhurwa, Ranchi-834004 (Jharkahnd)

Grasim Industries Limited

Chemical Division, Rehla Garhwa Road, Rehla 822 124 Dist. Palamau, Jharkhand, India

+91 6584 262211/221/488 +91 9507039424, 9934361360 CIN Email

Website www.grasim.com L17124MP1947PLC000410 grasim.rehla@adityabirla.com

ENVIRONMENTAL CLEARANCE COMPLIANCE STATUS REPORT

April 2022 to September 2022

Six Monthly Compliance Status Report of Environmental Clearance for Expansion of Caustic Soda Lye Plant from 225 TPD to 550 TPD and CPP from 30 MW to 60 MW

(EC letter no. J-11011/1213/2007-IA-II(I) Dated 11.02.2009)



GRASIM INDUSTRIES LIMITED

CHEMICAL DIVISION REHLA
PALAMAU-822124 (JHARKHAND)

Email- grasim.rehla@adityabirla.com
Telephone- +91 6584 262211 / 221

A) Specific Conditions

All the mercury cell operation shall be based on membrane cell and no mercury cell (i) based operation shall be carried.

Compliance Status:

- Mercury Cell based Caustic soda production was stopped in the year 2006. Membrane cell based technology is adopted for the production Caustic Soda.
- The company shall install Waste Air De-chlorination (WAD) system with Sodium bi-sulphite for neutralizing chlorine emissions as waste gases from cell house and brine recycle and saturation. Demister shall be provided in Hydrochloric Acid Plant vents. The vent gases from Sodium hydrochloride plant and HCL acid plant shall be controlled at source by effective absorption system so that Chlorine concentration in the vent gases shall not exceed 5 ppm.

Compliance Status:

- Unit has installed Waste Air De-chlorination system to control the chlorine emission at source by effective absorption system and to arrest the concentration within the limit.
- Chlorine Concentration in the vent gases is maintained within the prescribed limit. NABL Accredited Laboratory Analysis report attached as Annexure 1.
- (iii) The Company shall install Chlorine gas detectors to detect leakage of Chlorine at liquid Chlorine storage tanks, Sodium hypo plant, HCL synthesis unit and Electrolysis area. The Company shall install on-line analyzer in HCL plant and hypo stack with recording facility.

Compliance Status:

- Unit has installed chlorine gas detector at different locations of plant including liquid chlorine storage, Sodium hypo plant, HCL synthesis and electrolysis area.
- · OCEMS having connectivity with JSPCB and CPCB server is installed in HCL and Sodium Hypo stack.
- Cyclone & ESP to the CFBC boiler of power plant with inter locking facility, Dust (iv) extractor & bag filter to coal handling plant and pneumatic & closed ash collection & conveying system shall be provided in power plant for control of particulate emission below 100mg/Nm3.

Compliance Status:

- Unit has an appropriate arrangements of interlocking system & efficient Air pollution control devices at different source type for controlling the particulate emission below the prescribed standards.
- NABL Accredited Laboratory Analysis report attached as Annexure 1.
- The company shall provide the monitoring arrangement with vents and regular (v) monitoring shall be carried out and reports submitted to Jharkhand SPCB, CPCB and Ministry's Regional Office at Ranchi.

Compliance Status:

Unit has provided the monitoring arrangement with all stacks and vents and the regular monitoring report is being submitted to nodal agencies. Apart from that GIL has also installed Online Continuous Monitoring system with the connectivity to JSPCB and CPCB server.

Fugitive emissions in the work zone environment, product and raw materials (vi) storage area shall be regularly monitored. The emissions shall conform to the limits imposed by Jharkhand SPCB

Compliance Status:

- Fugitive emission monitoring is being done regularly, and the emissions are within specified limit as prescribed by SPCB.
- Fugitive emission report is attached in *Annexure 1*.
- The water requirement and waste water generation shall not exceed 9888 KLD (vii) and 840 KLD respectively.

Compliance Status:

The average water requirement between April 2022 to September 2022 was 7059 KLD against 9888 KLD and average waste water generation between April 2022 to September 2022 was 748 KLD (inclusive CT Blowdown) against 840 KLD. All waste Water generated from plant is being treated through ETP & RO plant and RO reject is being treated through MEE+ATFD plant.

Month	Initial Meter Reading	Final Meter Reading	Water Drawl Month (KL)	Water Draw (KLD)
Apr-22	998551	225052	226501	7550
May-22	225052	448290	223238	7201
Jun-22	448290	634630	186340	6211
Jul-22	634630	851323	216693	6990
Aug-22	851323	80635	229312	7397
Sep-22	80635	290720	210085	7003
	Average Wate	r Drawl (KLD)		7059

The company shall install full-fledged effluent treatment plant to treat the waste (viii) water generated from the plant including RO system to recycle or reuse all the treated wastewater.

Compliance Status:

- Unit has installed centralized ETP with additional facility (i.e. MEE and ATFD) for achieving zero liquid discharge to treat the waste water, And the same was informed to JSPCB vide letter no. GIL-CDR/UH/ENV/2019-20/4019 Dated 29th September 2019.
- (ix) Green belt shall be developed in 24.62 ha out of total 81.94 ha to mitigate the effects of fugitive emissions all around the plant. The development of green belt shall be as per the Central Pollution Control Board guidelines.

Compliance Status:

- Unit already have a green belt area of 24.62 ha & above. Aside, unit is continuously identifying the places & planting the sapling within & nearby the premises to develop the denser green belt. Green Belt plan drawing submitted to MOEF Ranchi vide our letter no. GIL- CDR/ ENV/ MOEF/ 18-19/3233 Dated 10th July 2018
- (x) The fly ash generated from the power plant shall be handled pneumatically and disposed of in accordance with the provisions of Fly Ash Notification, 2003. **Compliance Status:**
 - Fly Ash is being handled & disposed of in accordance with the provisions of Fly Ash Notification Rules 2016 and as amended.

Page 2 of 8

Th

- Annual implementation report of FY 2021-22 has been submitted to JSPCB vide our letter no. GIL-CDR/ENV/2022-23/048 Dated 20th April 2022.
- (xi) The hazardous wastes generated from the plant shall be disposed of in accordance with the Hazardous Waste (Management and Handling) Rules 1989 and as amended.

Compliance Status:

- Hazardous Waste generated from plant is being disposed at authorized CHW-TSDF in Jharkhand as per Hazardous & other Waste Rules, 2016 and as amended.
- Details of Hazardous Waste Disposal & Recycling is attached as Annexure 2.
- (xii) During transfer of materials, spillages shall be avoided and garland drains be constructed to avoid mixing of accidental spillages with domestic waste and storm drains.

Compliance Status:

- Unit is being maintained with adequate measures, to avoid any spillage and to comply the stipulated condition.
- (xiii) Occupational health surveillance of the workers shall be done on a regular basis and records maintained as per the Factories Act.

Compliance Status:

- Occupational Health surveillance of the workers are being done timely & the records are being maintained as per the Factories Act.
- (xiv) Training shall be imparted to all employees on safety and health aspects of chemicals handling. As informed to the Ministry, OHSAS 18001 shall be continued. Pre- employment and routine periodical medical examinations for all employees shall be undertaken on regular basis. Training to all employees on handling of chemicals shall be imparted.

Compliance Status:

- Regular Trainings are being delivered to the employees and workers on various aspects of safety & health and handling of chemicals.
- Pre-employment and routine periodical medical examinations for all employees are being done on regular basis and the records are being maintained.
- (xv) Usage of PPEs by all employees/ workers shall be ensured Compliance Status:
 - Usage of PPE's by all employees/ workers are being ensured and strictly followed.
- (xvi) The company shall strictly follow all the recommendations mentioned in the charter on Corporate Responsibility for Environmental Protection (CREP) for Caustic Soda plant.

Compliance Status:

- Unit has followed & implemented the recommendations mentioned in the CREP for caustic soda plant.
- (xvii) The company shall comply with all the commitments made during public hearing held on 28th August, 2008.

Compliance Status:

Page 3 of 8

- Unit has ensured and complied the Commitments made during public hearing held on 28th August 2008.
- (xviii) Provision shall be made for the housing of construction labour within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, Safe drinking water, medical health care, crèche etc. The housing may be in the form of temporary structures to be removed after the completion of the project.

Compliance Status:

Unit has Complied the stipulated condition.

B) **General Conditions**

The project authorities shall strictly adhere to the stipulations of the SPCB/State (i) government or any statutory body.

Compliance Status:

- We are abiding by all the compliance conditions made by SPCB/state government or any statutory body.
- No further expansion or modifications in the plant shall be carried out without (ii) prior approval of the Ministry of Environment and Forests. In case of deviations or alterations in the project proposal from those submitted to this Ministry for clearance, a fresh reference shall be made to the Ministry to assess the adequacy of conditions imposed and to add additional environmental protection measures required, if any.

Compliance Status:

- Agreed & it is being complied. No further expansion beyond the existing capacity in the plant will be carried out without prior approval from statutory body.
- At no time, the emissions shall exceed the prescribed limits. In the event of failure (iii) of any pollution control system adopted by the unit, the unit shall be immediately put out of operation and shall not be restarted until the desired efficiency has been achieved.

Compliance Status:

- Agreed & it is being complied. Site is already equipped with the Air pollution control systems. All processes and flue gas stacks are monitored through online monitoring system, which is connected to JSPCB and CPCB server.
- The gaseous emissions (SO2, NOx, HCL, CO) and particulate matter along with (iv) RSPM levels from various process units shall conform to the standards prescribed by the concerned authorities from time to time. At no time, the emission levels shall go beyond the stipulated standards. In the event of failure of pollution control system(s) adopted by the unit, the respective unit shall not be restarted until the control measures are rectified to achieve the desired efficiency.

Compliance Status:

Gaseous emission and particulate matter along with RSPM levels from various process units are within prescribed limits and are also been monitored through online monitoring system.

- NABL accredited laboratory analysis report attached as *Annexure 1*.
- (v) The locations of ambient air quality monitoring stations shall be reviewed in consultation with the State Pollution Control Board (SPCB) and additional stations shall be installed, if required, in the downwind direction as well as where maximum ground level concentrations are anticipated.

Compliance Status:

- Locations of the Ambient Air Quality Monitoring Station were reviewed and based on the GLC study, unit has installed the CAAQMS at 04 locations and all the stations are well connected with JSPCB server.
- (vi) Dedicated scrubbers and stacks of appropriate height as per the Central Pollution Control Board guidelines shall be provided to control the emissions from various vents. The scrubbed water shall be sent to ETP for further treatment.

Compliance Status:

- Stack height is appropriate as per the guideline and Dedicated Scrubbers are there in HCL and Sodium Hypo to Control HCL Mist & Chlorine.
- (vii) All the storage tanks will be under negative pressure to avoid any leakages. Breather valves, N2 blanketing and secondary condensers with brine chilling system shall be provided for all the storage tanks to minimize vapour losses. All liquid raw materials shall be stored in storage Tanks and Drums.

Compliance Status:

- Stipulated conditions are being complied, as the storage tanks are well maintained under negative pressure to avoid any leakages. Even other adequate measures are in its place to minimize vapour losses.
- (viii) The company shall undertake following Waste Minimization measures.
 - Metering and control of quantities of active ingredients to minimize waste
 - Reuse of by-products from the process as raw material substitutes in other processes
 - Use of automated filling to minimize spillage
 - Use of "Closed Feed" system into batch reactors.
 - > Venting equipment through vapour recovery system
 - > Use of high pressure hoses for equipment cleaning to reduce waste water generation

Compliance Status:

- GIL has taken following measures to reduce waste:
 - a) Site is using washed / super washed salt to minimize waste
 - b) Site is using Chlorine by-product in production of Stable Bleaching Powder as well as Anhydrous Aluminium Chloride
 - c) All products are filled through this methodology like Stable Bleaching Powder, Anhydrous Aluminium Chloride and Caustic Flakes.
 - d) Products are made though this methodology to avoid waste
 - e) Appropriate Venting equipments are provided.
 - f) Site is continuously working on this methodology to reduce the waste water generation during equipment cleaning
- (ix) The project authorities shall strictly comply with the rules and guidelines under Manufacture, Storage and Import of Hazardous Chemicals Rules- 1989 as

rage 3 01 o

amended in October, 1994 and January, 2000 and Hazardous Waste (Management and Handling Rules, 1989, as amended from time to time. Authorization from the SPCB shall be obtained for collection, treatment, storage, and disposal of hazardous waste.

Compliance Status:

- We are abiding by all the rules & guidelines of the conditions stipulated. Unit has a valid authorization (No. JSPCB/HO/RNC/HWM-11254322/2022/09 Dated 30/03/2022) from JSPCB for Generation, Storage, Transportation, Utilisation and Disposal of Hazardous Waste.
- (x) The overall noise levels in and around the plant area shall be kept well within the standards by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels shall conform to the standards prescribed under Environment (Protection) Act, 1986 Rules, 1989 viz. 75 dBA (day time) and 70 dBA (night time).

Compliance Status:

- Noise level in and around the plant area are being monitored periodically and the level is within prescribed limit. NABL Accredited Laboratory Analysis report attached as *Annexure 1*.
- Aside Personal Protective Equipment's have been provided to the employees to avoid any accompanied noise hazards. Also facilities like acoustic hoods, silencers, enclosures etc have been provided to reduce noise at source.
- (xi) The company shall develop rain water harvesting structures to harvest the runoff water for recharge of ground water and to reduce requirement of the fresh water.

Compliance Status:

- Unit has followed the rain water harvesting methodology and installed the system at several locations for water conservation, as per the approved plan by Central Ground Water Department, Ranchi vide Letter No. G.W.D- 252/Ranchi Dated 28.05.2012.
- (xii) The company shall undertake eco-developmental measures including community welfare measures in the project area for the overall improvement of the environment. The eco-development plan should be submitted to the SPCB within three months of receipt of this letter for approval.

Compliance Status:

- Complied, Eco Developmental plan was Submitted Vide our letter no.-ABCIL/GM(O)/JSPCB/2009-10/2104A Dated 02.05.2009.
- Socio economic development or community welfare activities are regularly undertaken in and around the area. The development activities undertaken in the surrounding community are need based and are in the field of health care, drinking water, Training & education like on agricultural practices, self-employment, etc. (Photographs attached as *Annexure- 3*)
- (xiii) The project proponent shall also comply with all the environmental protection measures and safeguards proposed in the EIA/EMP report.

Compliance Status:

 All the environmental protection measures & safeguards such as ETP, APCEs, Hazardous Waste proper handling, transfer and disposal are being complied in accordance with the EIA/EMP report. (Photographs attached as *Annexure-3*)

Page 6 of 8

(xiv) A separate Environmental Management Cell equipped with full-fledged laboratory facilities shall be set up to carry out the Environmental Management and Monitoring functions.

Compliance Status:

- A separate Environmental Management Cell is constituted for the purpose of safeguarding environment, also the unit has a well-equipped & full-fledged laboratory facility to carry out the monitoring activities.
- (xv) The project authorities shall earmark separate funds to implement the conditions stipulated by the Ministry of Environment and Forests as well as the State Government along with the implementation schedule for all the conditions stipulated herein. The funds so provided shall not be diverted for any other purpose.

Compliance Status:

- Site has earmarked the separate funds for the environmental management activities. The fund is being spent on Waste Management, Air Pollution Control, Zero Waste Water Discharge and others including Greenery development, Online Monitoring, etc.
- (xvi) The implementation of the project vis-a-vis environmental action plans shall be monitored by the concerned Regional Office of the Ministry/SPCB / CPCB. A six monthly compliance status report shall be submitted to monitoring agencies and shall be posted on the website of the Company.

Compliance Status:

- Six Monthly Compliance status report is being submitted to monitoring agencies and the same is being uploaded on the company website.
- Compliance report for the period Oct'21 to Mar'22 is submitted vide letter no. GIL-CDR/ENV/2022-23/110 Dated 25/05/2022
- (xvii) The project proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the SPCB/Committee and may also be seen at Website of the Ministry at http://envfor.nic.in. This shall be advertised within seven days from the date of issue of the clearance letter at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same shall be forwarded to the concerned Regional Office of the Ministry.

Compliance Status:

• Complied.



(xviii) The project authorities shall inform the Regional Office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of start of the project.

Compliance Status:

• Complied, as the project has been already completed and the consent to operate has been issued by Jharkhand State Pollution Control Board.

\(\tau_{\text{m}}\)



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4



Phone no: 0651-2290103

Website: www.elespl.co.in

CIN: U74999JH2018PTC011125

TEST REPORT

Test Report No.	: ELES/RNC/2022/2162	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	
ULR No.	: TC883922000001174F	The state of the s	. 10.07.2022

CUSTOMER DET.	AILS	SAMPLE DETAILS	
Customer Name Address	: Grasim Industries Ltd. Chemical Division Rehla : Grasim Industries Ltd. Chemical Division Rehla, Dist- Palamu.	Sample Ref. No. Location Sampling Date Sample Received Date Type of Sample	: ELES/RNC/2022/AA/3207 : Hospital Roof Top : 20.09.2022 to 21.09.2022 : 01.10.2022 : Ambient Air
Plant Status	: Operational	Sampling Procedure	: ELES/DOC/SMPL/02
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Drawn By Sample Condition	: ELES Pvt. Ltd. : Sealed & Preserved

	ETEOROLOGICAL INFOR		,40	The second second	100
_	Average Temperature (°C)	: 29	2	Barometric Pressure (mmHg)	. 745
	Relative Humidity (%)	: 68	1	Weather Condition	
5	Longitude	: 83°53′15.21″E	7		: Clear
		. 05 55 15.21 E	6	Latitude	: 24°13′31.33″N

Discipline : Chemical		Group : Atmos	spheric Pollution	1
Parameter	Unit	Test Protocol	Result	Regulatory
Particulate Matter (PM10)	μg/m ³	IS 5182 (Part-23): 2006; RA2017	60	Limit
Particulate Matter(PM2.5)	μg/m ³		68	100 (24hrs)
the state of the s	μg/III	IS 5182 (Part-24):2019	36	60 (24hrs)
Sulphur Di-Oxide (SO ₂)	μg/m ³	IS 5182 (Part-2): 2001; RA2017		
Nitrogen Di-Oxide (NO ₂)	4 3		6.7	80 (24hrs)
	μg/m ³	IS 5182 (Part-6): 2006; RA2017	14.2	80 (24hrs)
Carbon Monoxide (CO)	mg/m ³		1 1.2	80 (24nrs)
	mg/m	IS 5182(Part-10):1999;RA2019	1.15	2 (8hrs)

Authorized Signatory

SANDIP BERA SENIOR MANAGER ****End of Report****

Authorized Signatory Dr. Deependra Kumar Sinha Ph. D. Environmental Engg.

FLES Pvt. Ltd. Technical Manager

ELES PVI. LTD.

Page 1 of 1



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2162	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022

CUSTOMER DETA	AILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/AA/3207
	Chemical Division Rehla	Location	: Hospital Roof Top
Address	: Grasim Industries Ltd.	Sampling Date	: 20.09.2022 to 21.09.2022
	Chemical Division Rehla,	Sample Received Date	: 01.10.2022
	Dist- Palamu.	Type of Sample	: Ambient Air
		Sampling Procedure	: ELES/DOC/SMPL/02
Plant Status	: Operational	Sample Drawn By	: ELES Pvt. Ltd.
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved

	TEOROLOGICAL INFOR				
1	Average Temperature (°C)	: 29	2	Barometric Pressure (mmHg)	: 745
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
5	Longitude	: 83°53′15.21″E	6	Latitude	: 24°13′31.33″N

Parameter	Unit	Test Protocol	Result
Chlorine as (Cl ₂)*	mg/Nm³	GEL/SOP-01	<0.15
Hydrogen Chloride (HCI)*	mg/Nm³	GEL/SOP-01	<0.1

Remarks: 1 (*) – Parameters are outsourced to other Lab

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

Authorized Signatory

****End of Report**** Dr. Deependra Kumar Sinha Ph. D. Environmental Engg.

ELES Pvt. Ltd. Technical Manager

Page 1 of 1



ENGINEERING SERVICES PVT. LTD. PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA Email: info@elespl.co.in, eles.ranchi@amail.com HATIA, RANCHI-834003 (JHARKHAND)

Phone no: 0651-2290103 Website: www.elespl.co.in



CIN: U74999JH2018PTC011125

GST NO:- 20AAECE9713D1Z4

TEST REPORT

Test Report No.	: ELES/RNC/2022/2163	Report Release Date	: 08.11,2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022
ULR No.	: TC883922000001175F	Jan State Batt	. 10.07.2022

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd. Chemical Division Rehla	Sample Ref. No. Location	: ELES/RNC/2022/AA/3208 : Near Lagoon
Address	: Grasim Industries Ltd. Chemical Division Rehla, Dist- Palamu.	Sampling Date Sample Received Date Type of Sample	: 20.09.2022 to 21.09.2022 : 01.10.2022 : Ambient Air
Plant Status	: Operational	Sampling Procedure Sample Drawn By	: ELES/DOC/SMPL/02 : ELES Pvt. Ltd.
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved

Average Temperature (°C) : 29	10		
		2.	Barometric Pressure (mmHg)	: 745
Relative Humidity (%)	: 68	4	Weather Condition	· Class
Longitude	: 83°52′52.23″E	-		: Clear
	. 65 52 52.23 E	6	Latitude	: 24°13′29.64″N

Discipline : Chem	ical	Group : Atmos	pheric Pollution	1
Parameter	Unit	Test Protocol	Result	Regulatory
Particulate Matter (PM10)	μg/m ³	IS 5182 (Part-23): 2006; RA2017		Limit
Particulate Matter(PM2.5)	μg/m ³		70	100 (24hrs)
		IS 5182 (Part-24):2019	41	60 (24hrs)
Sulphur Di-Oxide (SO ₂)	μg/m ³	IS 5182 (Part-2): 2001; RA2017		
Nitrogen Di-Oxide (NO ₂)	μg/m ³		12.6	80 (24hrs)
Carbon Monoxide (CO)		IS 5182 (Part-6): 2006; RA2017	18.2	80 (24hrs)
Car our Monoxide (CO)	mg/m ³	IS 5182(Part-10):1999;RA2019	1.2	2 (8hrs)

Authorized Signatory SANDIP BERA SENIOR MANAGER

ELES PVT. LTD.

Authorized Signatory

****End of Report****Dr. Deependra Kumar Sinha Ph. D. Environmental Engg.

ES Pyt Ltd. Technical Manager

Page 1 of 1



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2163	Report Release Date : 08.11.2022	
Service Order No.	: 4400014050	Service Order Date : 18.07.2022	

CUSTOMER DETAILS		SAMPLE DETAILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/AA/3208	
	Chemical Division Rehla	Location	: Near Lagoon	
Address : Grasim Industries Ltd. Chemical Division Rehla, Dist- Palamu.		Sampling Date	: 20.09.2022 to 21.09.2022	
		Sample Received Date	: 01.10.2022	
	Type of Sample	: Ambient Air		
		Sampling Procedure	: ELES/DOC/SMPL/02	
Plant Status	: Operational	Sample Drawn By	: ELES Pvt. Ltd.	
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved	

M	ETEOROLOGICAL INFOR	RMATION			
1	Average Temperature (°C)	: 29	2	Barometric Pressure (mmHg)	: 745
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
5.	Longitude	: 83°52′52.23″E	6	Latitude	: 24°13′29.64″N

Parameter	Unit	Test Protocol	Result
Chlorine (as Cl ₂)*	mg/Nm³	GEL/SOP-01	<0.15
Hydrogen Chloride (HCl)*	mg/Nm³	GEL/SOP-01	<0.1

Remarks: 1 (*) - Parameters are outsourced to other Lab

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

****End of Report****

Authorized Signatory
Dr. Deependra Kumar Sinha

Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 1 of 1

The Document stated as Test Report, is issued by the Laboratory under General Terms and Conditions, only on Company letter head in pre-approved format. The results shown in the Test Report refer or relates only to the job/analysis done by the Laboratory only. The information stated on the Test Report reflects the findings done by the Laboratory at the time of involvement only and within the limits of client's instructions. The Laboratory is responsible for all the information or data provided on the report, except the information which is provided by the client. The Report cannot be reproduced except in full and any part of the report is not taken out of context, without prior written approval of the Laboratory. The Report in full or in part shall not be published, advertise, used for any legal actions unless prior unauthorized alteration & falsification of the content or appearance of the Test Report is unlawful and offenders may be prosecuted to the fullest extent of the law. All Observations or Complaints regarding the Reports shall be done within 15days from the Date of Test Report released/issued. After the time period stated before, no Complaints will be accepted. The entire Time schedule mentioned in Test Report is in 24hours format. Abbreviation used: N/A (Not Applicable); BDL (Below Detection Limit).



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA Email: info@elespl.co.in, eles.ranchi@gmail.com HATIA, RANCHI-834003 (JHARKHAND)

Phone no: 0651-2290103 Website: www.elespl.co.in



CIN: U74999JH2018PTC011125

GST NO:- 20AAECE9713D1Z4

TEST REPORT

Test Report No.	: ELES/RNC/2022/2164	Report Release Date : 08.11.2022
Service Order No.	: 4400014050	Service Order Date : 18.07.2022
ULR No.	: TC883922000001176F	

CUSTOMER DETA	AILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/AA/3209
	Chemical Division Rehla	Location	: Near Temple (Colony)
Address	: Grasim Industries Ltd.	Sampling Date	: 20.09.2022 to 21.09.2022
	Chemical Division Rehla,	Sample Received Date	: 01.10.2022
	Dist- Palamu.	Type of Sample	: Ambient Air
		Sampling Procedure	: ELES/DOC/SMPL/02
Plant Status	: Operational	Sample Drawn By	: ELES Pvt. Ltd.
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved

M	ETEOROLOGICAL INFOR	RMATION	100		
1	Average Temperature (°C)	: 29	2	Barometric Pressure (mmHg)	: 745
3	Relative Humidity (%)	: 68		Weather Condition	
5	Longitude	: 83°52′57.61″E	6	Latitude	: Clear
			0	Datitude	: 24°13′43.11″N

Discipline : Chemical		Group : Atmos	pheric Pollution	1
Parameter	Unit	Test Protocol	Result	Regulatory Limit
Particulate Matter (PM10)	μg/m ³	IS 5182 (Part-23): 2006; RA2017	61	100 (24hrs)
Particulate Matter(PM2.5)	μg/m³	IS 5182 (Part-24):2019	34	60 (24hrs)
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	7.2	80 (24hrs)
Nitrogen Di-Oxide (NO ₂)	$\mu g/m^3$	IS 5182 (Part-6): 2006; RA2017	13.5	80 (24hrs)
Carbon Monoxide (CO)	mg/m ³	IS 5182(Part-10):1999;RA2019	1.04	2 (8hrs)

Authorized Signatory SANDIP BERA SENIOR MANAGER

ELES PVT. LTD.

****End of Report****

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg.

ELES Pvt. Ltd. Technical Manager

Page 1 of 1



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2164	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022

CUSTOMER DETAILS		SAMPLE DETAILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/AA/3209	
	Chemical Division Rehla	Location	: Near Temple (Colony)	
Address	: Grasim Industries Ltd.	Sampling Date	: 20.09.2022 to 21.09.2022	
Chemical Division Rehla,		Sample Received Date	: 01.10.2022	
	Dist- Palamu.	Type of Sample	: Ambient Air	
Dland Char		Sampling Procedure	: ELES/DOC/SMPL/02	
Plant Status	: Operational	Sample Drawn By	: ELES Pvt. Ltd.	
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved	

METEOROLOGICAL INFOR	RMATION			
1 Average Temperature (°C)	: 29	2	Barometric Pressure (mmHg)	: 745
Relative Humidity (%)	: 68		Weather Condition	: Clear
5 Longitude	: 83°52′57.61″E	6	Latitude	: 24°13′43.11″N

Parameter	Unit	Test Protocol	Result
Chlorine (as Cl ₂)*	mg/Nm³	GEL/SOP-01	<0.15
Hydrogen Chloride (HCl)*	mg/Nm³	GEL/SOP-01	<0.1

Remarks: 1 (*) - Parameters are outsourced to other Lab

Authorized Signatory SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Authorized Signatory Dr. Deependra Kumar Sinha

Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 1 of 1



ENGINEERING SERVICES PVT. LTD. PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA Email: info@elespl.co.in, eles.ranchi@gmail.com HATIA, RANCHI-834003 (JHARKHAND)

Phone no: 0651-2290103 Website: www.elespl.co.in



CIN: U74999JH2018PTC011125

TEST REPORT

Test Report No.	: ELES/RNC/2022/2165	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022
ULR No.	: TC883922000001177F		. 2010 / 12022

CUSTOMER DETAILS		SAMPLE DETAILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/AA/3210	
	Chemical Division Rehla	Location	: Vikram Nagar	
Address : Gt	: Grasim Industries Ltd.	Sampling Date	: 20.09.2022 to 21.09.2022	
	Chemical Division Rehla,	Sample Received Date	: 01.10.2022	
	Dist- Palamu.	Type of Sample	: Ambient Air	
		Sampling Procedure	: ELES/DOC/SMPL/02	
Plant Status	: Operational	Sample Drawn By	: ELES Pvt. Ltd.	
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved	

MATION	100		
: 29	2	Barometric Pressure (mmHg)	: 745
: 68		. 0,	: Clear
: 83°53′12.35″E	6		: 24°13′53.19″N
	: 29 : 68	: 68	: 29 2 Barometric Pressure (mmHg) : 68 4 Weather Condition

Discipline : Chem	ical	Group : Atmos	pheric Pollution	1
Parameter	Unit	Test Protocol	Result	Regulatory Limit
Particulate Matter (PM10)	μg/m ³	IS 5182 (Part-23): 2006; RA2017	59	100 (24hrs)
Particulate Matter(PM2.5)	μg/m ³	IS 5182 (Part-24):2019	32	60 (24hrs)
Sulphur Di-Oxide (SO ₂)	μg/m³	IS 5182 (Part-2): 2001; RA2017	5.8	80 (24hrs)
Nitrogen Di-Oxide (NO ₂)	μg/m ³	IS 5182 (Part-6): 2006; RA2017	14.6	80 (24hrs)
Carbon Monoxide (CO)	mg/m ³	IS 5182(Part-10):1999;RA2019	1.13	2 (8hrs)

Authorized Signatory SANDIP BERA

****End of Report**** Dr. Deependra Kumar Sinha

Authorized Signatory

Ph. D. Environmental Enga



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2165	Report Release Date : 08.11.2022
Service Order No.	: 4400014050	Service Order Date : 18.07.2022

CUSTOMER DETAILS		SAMPLE DETAILS	SAMPLE DETAILS		
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/AA/3210		
	Chemical Division Rehla	Location	: Vikram Nagar		
Address	: Grasim Industries Ltd.	Sampling Date	: 20.09.2022 to 21.09.2022		
	Chemical Division Rehla,	Sample Received Date	: 01.10.2022		
	Dist- Palamu.	Type of Sample	: Ambient Air		
		Sampling Procedure	: ELES/DOC/SMPL/02		
Plant Status	: Operational	Sample Drawn By	: ELES Pvt. Ltd.		
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved		

MI	ETEOROLOGICAL INFOR	RMATION			
1	Average Temperature (°C)	: 29	2	Barometric Pressure (mmHg)	: 745
3	Relative Humidity (%)	: 68	4	Weather Condition	: Clear
5	Longitude	: 83°53′12.35″E	6	Latitude	: 24°13′53.19″N

Parameter	Unit	Test Protocol	Result
Chlorine (as Cl ₂)*	mg/Nm³	GEL/SOP-01	<0.15
Hydrogen Chloride (HCl)*	mg/Nm³	GEL/SOP-01	<0.1

Remarks: 1 (*) – Parameters are outsourced to other Lab

Authorized Signatory

SANDIP BERA SENIOR MANAGER **ELES PVT. LTD.**

Authorized Signatory

****End of Report**** Dr. Deependra Kumar Sinha Ph. D. Environmental Engg.

ELES Pvt. Ltd. Technical Manager

Page 1 of 1



ENGINEERING SERVICES PVT. LTD. Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in



CIN: U74999JH2018PTC011125

TEST REPORT

HATIA, RANCHI-834003 (JHARKHAND)

Test Report No.	: ELES/RNC/2022/2166	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022
ULR No.	: TC883922000001178F		

CUSTOMER DE	TAILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Date	: 20.09.2022 to 21.09.2022
	Chemical Division Rehla	Sampling Received Date	: 01.10.2022
Address	: Grasim Industries Ltd. Chemical Division Rehla,	Type of Sample	: Ambient Noise
		Sampling procedure	: ELES/DOC/SMPL/03
	Dist- Palamu.	Sample Drawn By	: ELES Pvt. Ltd.
Plant Status	: Operational	Period of Analysis	: 01.10.2022 to 30.10.2022

MI	METEOROLOGICAL INFORMATION					
1	Average Temperature (°C) : 29	2	Barometric Pressure (mmHg)	: 745		
3	Relative Humidity (%) : 68	4	Weather Condition	: Clear		

NABL Accredited				or some years		1 July 1	
Discipline : Ch	emical	28		Gro	up : Atr	nospheri	c Pollution
Location	Unit	Test Protocol			Re	esult	
Near Temple		10,0000,1001	Time	L _{Max}	L _{Min}	L _{eq}	Regulatory Limit (Residential Zone)
Sample ID:	dB(A)	dB(A) IS 9989:1981; RA 2020	Day Time	57.7	41.5	53	55 dB(A) Day Time
ELES/RNC/2022/AN/3211 Latitude:24°13'43.11"N	Longitude	83°52′57.61″E	Night Time	46.8	35.6	39	& 45 dB(A)
Latitude.24 13 43.11 IV	Longitude	.65 52 57.01 E	The second				Night Time Regulatory Limit
Near Hospital		IS 9989:1981; RA 2020	Time	L _{Max}	L _{Min}	L_{eq}	(Silence Zone)
Sample ID:	dB(A)		Day Time	50.1	39.8	47	50 dB(A) Day Time
ELES/RNC/2022/AN/ 3212			Night	11.5	25.0	25	& 40 dB(A)
Latitude: 24°13′31.33″N	Longitude:	83°53′1 <mark>5.2</mark> 1″E	Time	44.5	35.9	37	Night Time

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD. Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in



CIN: U74999JH2018PTC011125

TEST REPORT

Test Report No.	: ELES/RNC/2022/2166	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022

ULR No. : TC883922000001178F

Discipline :	Chemical			Grou	ıp : Atn	nospheri	c Pollution
Location	Unit	Test Protocol			Re	esult	
Near Admin Building			Time	L _{Max}	L_{Min}	L_{eq}	Regulatory Limit (Industrial Zone)
Sample ID:	dB(A)	IS 9989:1981; RA 2020	Day Time	69.1	50.8	63	75 dB(A) Day Time
ELES/RNC/2022/AN/3213			Night	58.2	37.8	53	- & 70 dB(A)
Latitude: 24°13′29.64″N	Longitude :	83°52′52.23″E	Time	30.2	37.0	33	Night Time
Vikram Nagar			Time	L _{Max}	L _{Min}	Leq	Regulatory Limit (Residential Zone)
Sample ID:	dB(A)	IS 9989:1981; RA 2020	Day Time	58	42.1	52	55 dB(A) Day Time
ELES/RNC/2022/AN/3214		A CONTRACTOR	Night	45.1	35.7	40	& 45 dB(A)
Latitude: 24°13′53.19″N	Longitude :	83°5 <mark>3′12.35″</mark> E	Time	73.1	55.1	70	Night Time

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2174	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022

CUSTOMER DETA	AILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/WA/3233
	Chemical Division Rehla .	Location	: CHP Area
Address	: Grasim Industries Ltd.	Sampling Date	: 21.09.2022
	Chemical Division Rehla,	Sample Received Date	: 01.10.2022
	Dist- Palamu.	Type of Sample	: Work Zone Air
DI C		Sampling Procedure	: ELES/DOC/SMPL/02
Plant Status	: Operational	Sample Drawn By	: ELES Pvt. Ltd.
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved

MI	ETEOROLOGICAL INFOR	RMATION			9
1	Average Temperature (°C)	: 30	2	Barometric Pressure (mmHg)	: 745
3	Relative Humidity (%)	: 67	4	Weather Condition	: Clear

Non-Accredited					
Parameter	Unit	Test Protocol	Result		
Suspended Particulate Matter (SPM)	mg/m³	IS 5182 (Part-4):1999; RA 2019	0.467		
Sulphur Di-Oxide (SO ₂)	mg/m³	IS 5182 (Part-2): 2001; RA2017	0.011		
Nitrogen Di-Oxide (NO ₂)	mg/m³	IS 5182 (Part-6): 2006; RA2017	0.020		

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD. ****End of Report****

Authorized Signatory

Dr. Deependra Kumar Sinha
Ph. D. Environmental Engg.

ELES Pvt. Ltd. Technical Manager

Page 1 of 1



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2175	Report Release Date : 08.11.2022	
Service Order No.	: 4400014050	Service Order Date : 18.07.2022	

CUSTOMER DETA	AILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/WA/3234
	Chemical Division Rehla	Location	: Coal Unloading Area
Address	: Grasim Industries Ltd.	Sampling Date	: 21.09.2022
	Chemical Division Rehla,	Sample Received Date	: 01.10.2022
	Dist- Palamu.	Type of Sample	: Work Zone Air
Dlant Ctatus		Sampling Procedure	: ELES/DOC/SMPL/02
Plant Status	: Operational	Sample Drawn By	: ELES Pvt. Ltd.
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved

ME	ETEOROLOGICAL INFOR	RMATION				8
1	Average Temperature (°C)	: 30	2	Barometric Pressure (mmHg)	: 745	
3	Relative Humidity (%)	: 67	4	Weather Condition	: Clear	

Non-Accredited					
Parameter	Unit	Test Protocol	Result		
Suspended Particulate Matter (SPM)	mg/m³	IS 5182 (Part-4):1999; RA 2019	0.753		
Sulphur Di-Oxide (SO ₂)	mg/m³	IS 5182 (Part-2): 2001; RA2017	0.015		
Nitrogen Di-Oxide (NO ₂)	mg/m³	IS 5182 (Part-6): 2006; RA2017	0.024		

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

Authorized Signatory

****End of Report**** Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 1 of 1



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2176	Report Release Date : 08.11.2022	
Service Order No.	: 4400014050	Service Order Date : 18.07.2022	

CUSTOMER DETA	AILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd. Chemical Division Rehla	Sample Ref. No.	: ELES/RNC/2022/WA/3235
		Location	: Near Silo
Address	: Grasim Industries Ltd.	Sampling Date	: 21.09.2022
	Chemical Division Rehla,	Sample Received Date	: 01.10.2022
	Dist- Palamu.	Type of Sample	: Work Zone Air
Plant Status	: Operational	Sampling Procedure	: ELES/DOC/SMPL/02
		Sample Drawn By	: ELES Pvt. Ltd.
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved

MI	ETEOROLOGICAL INFOR	RMATION			40
1	Average Temperature (°C)	: 30	2	Barometric Pressure (mmHg)	: 745
3	Relative Humidity (%)	: 67	4	Weather Condition	: Clear

Non-Accredited					
Parameter	Unit	Test Protocol	Result		
Suspended Particulate Matter (SPM)	mg/m³	IS 5182 (Part-4):1999; RA 2019	0.445		
Sulphur Di-Oxide (SO ₂)	mg/m³	IS 5182 (Part-2): 2001; RA2017	0.011		
Nitrogen Di-Oxide (NO ₂)	mg/m³	IS 5182 (Part-6): 2006; RA2017	0.021		

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD. ****End of Report****

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 1 of 1



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No. : ELES/RNC/2022/2172		Report Release Date	: 08.11.2022	
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022	

CUSTOMER DET	CUSTOMER DETAILS		SAMPLE DETAILS		
Customer Name	: Grasim Industries Ltd. Chemical Division Rehla	Sample Ref. No.	: ELES/RNC/2022/FA/3231 : New Process Building		
Address	: Grasim Industries Ltd.	Sampling Date	: 22.09.2022		
Addiess	Chemical Division Rehla,	Sample Received Date	: 01.10.2022		
	Dist- Palamu.	Type of Sample	: Fugitive Air		
Plant Status	: Operational	Sampling Procedure Sample Drawn By	: ELES/DOC/SMPL/02 : ELES Pvt. Ltd.		
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved		

ME	ETEOROLOGICAL INFOR	RMATION			28	
1	Average Temperature (°C)	: 29	2	Barometric Pressure (mmHg)	: 745	=
3	Relative Humidity (%)	: 66	4	Weather Condition	: Clear	

Non-Accredited				
Parameter	Unit	Test Protocol	Result	
Chlorine (as Cl ₂)*	mg/Nm³	GEL/SOP-01	1.2	
Hydrogen Chloride (HCl)*	mg/Nm³	GEL/SOP-01	<0.1	

Remarks: 1. (*) – Parameters are outsourced to other Lab.

Authorized Signatory
SANDIP BERA
SENIOR MANAGER
ELES PVT. LTD.

****End of Report****

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Enga ELES Pvt. Ltd. Technical Manager

Page 1 of 1



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2173	Report Release Date : 08.11.2022
Service Order No.	: 4400014050	Service Order Date : 18.07.2022

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd. Chemical Division Rehla	Sample Ref. No. Location	: ELES/RNC/2022/FA/3232
Address	: Grasim Industries Ltd. Chemical Division Rehla,	Sampling Date Sample Received Date	: Old Process Building : 22.09.2022 : 01.10.2022
	Dist- Palamu.	Type of Sample Sampling Procedure	: Fugitive Air : ELES/DOC/SMPL/02
Plant Status	: Operational	Sample Drawn By	: ELES Pvt. Ltd.
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved

ME	ETEOROLOGICAL INFOR	MATION			
1	Average Temperature (°C)	: 29	2	Barometric Pressure (mmHg)	: 745
3	Relative Humidity (%)	: 66	4	Weather Condition	
			2.0	" cather condition	: Clear

Non-Accredited			
Parameter	Unit	Test Protocol	Result
Chlorine (as Cl ₂)*	mg/Nm³	GEL/SOP-01	0.8
Hydrogen Chloride (HCI)*	mg/Nm³	GEL/SOP-01	<0.1

Parameters are outsourced to other Lab.

Authorized Signatory SANDIP BERA SENIOR MANAGER

ELES PVT. LTD.

****End of Report****

Authorized Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 1 of 1



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD. Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103
Website: www.elespl.co.in



TC-8839

TEST REPORT

Test Report No.	: ELES/RNC/2022/2167	Report Release Date	: 08.11.2022	
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022	
ULR No.	: TC883922000001179F			

CUSTOMER DETAILS		SAMPLE DETAILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/SM/3326	
	Chemical Division Rehla	Location	: CPP Stack-1	
Address	: Grasim Industries Ltd.	Sampling Date	: 21.09.2022	
Chemical Division Rehla,	Sample Received Date	: 01.10.2022		
	Dist- Palamu.	Type of Sample	: Flue Gas	
	Dist- Falaniu.	Sampling Procedure	: ELES/DOC/SMPL/02(A)	
Plant Status	: Operational	Sample Drawn By	: ELES Pvt. Ltd.	
	2 Sec. 1 Sec. 200 (200 Sec. 200 Sec. 20	Sample Condition	: Sealed & Preserved	
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Solidation	- Scarca Co I 19501 vod	

GE	NERAL INFORMATION	WARRA VIII VIII
1	Particular of the Plant	: Boiler
2	Emission Due to	: Burning of Coal
3	Stack Connected to	: CPP Stack-1
4	Material of Construction of Duct	: MS
5	Stack Height from Ground Level (m)	: 80.0
6	Height of Sampling Port from Ground Level (m)	: 5.0
7	Dimension of Duct at Sampling Point (m)	: 0.14 x1.927
8	Shape of the Duct	: Rectangular
9	Working Load of the Stack	: 74971 Ton/Month
10	Pollution Control System	: ESP
11	Ladder & Platform	: Permanent

FL	EL CHARACTERISTICS DETAILS	(A) (A)	
1	Type of Fuel Used	: Coal	
2	Fuel Consumption	:16681 Ton/Month	
3	Calorific Value of Fuel (Kcal/Kg)	: N/A	

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

Email: <u>info@elespl.co.in</u>, <u>eles.ranchi@gmail.com</u> Phone no: 0651-2290103 Website: www.elespl.co.in

ENGINEERING SERVICES PVT. LTD.



TC-8839

CIN: U74999JH2018PTC011125

TEST REPORT

Test Report No.	: ELES/RNC/2022/2167	Report Release Date	: 08.11.2022	
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022	
ULR No.	: TC883922000001179F		_	

Discipline : C	hemical	Group : Atmospheric Po	Group : Atmospheric Pollution	
Parameter	Unit	Test Protocol	Results	
Particulate Matter (PM)	mg/Nm³	IS 11255(Part 1):1985: RA 2019	52	
Sulphur Di-Oxide (SO ₂)	mg/Nm³	USEPA 6C:2017	. 413	
Oxides of Nitrogen (NO _x)	mg/Nm³	USEPA 7E :2020	132	
Flue Gas Temperature	°C	IS 11255 (Part-3): 2008; RA 2018	125	
Barometric Pressure	mmHg	IS 11255 (Part-3): 2008; RA 2018	744	
Velocity of Flue Gas	m/sec	IS 11255 (Part-3): 2008; RA 2018	17.68	
Quantity of Gas Flow	Nm³/hr	IS 11255 (Part-3): 2008; RA 2018	115656	

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT, LTD.

<mark>****End</mark> of R<mark>epo</mark>rt****

Authorised Signatory

Dr. Deependra Kumar Sinha
Ph. D. Environmental Engg.

ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD. Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in



TC-8839

TEST REPORT

Test Report No.	: ELES/RNC/2022/2168	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022
ULR No.	: TC883922000001180F		

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name Address Plant Status	: Grasim Industries Ltd. Chemical Division Rehla : Grasim Industries Ltd. Chemical Division Rehla, Dist- Palamu.	Sample Ref. No. Location Sampling Date Sample Received Date Type of Sample Sampling Procedure Sample Drawn By	: ELES/RNC/2022/SM/3327 : CPP Stack-2 : 21.09.2022 : 01.10.2022 : Flue Gas : ELES/DOC/SMPL/02(A)
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: ELES Pvt. Ltd. : Sealed & Preserved

GE	NERAL INFORMATION	AND THE PARTY OF T
1	Particular of the Plant	: Boiler
2	Emission Due to	: Burning of Coal
3	Stack Connected to	: CPP Stack-2
4	Material of Construction of Duct	: MS
5	Stack Height from Ground Level (m)	: 110.0
6	Height of Sampling Port from Ground Level (m)	: 6.5
7	Dimension of Duct at Sampling Point (m)	: 1.524 x 2.438
8	Shape of the Duct	: Rectangular
9	Working Load of the Stack	: 70244 Ton/Month
10	Pollution Control System	: ESP
11	Ladder & Platform	: Permanent

FU	EL CHARACTERISTICS DETAILS	
1	Type of Fuel Used	: Coal
2	Fuel Consumption	:14937 Ton/Month
3	Calorific Value of Fuel (Kcal/Kg)	: N/A

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD.
Email: info@elespl.co.in, eles.ranchi@gmail.com

Website: www.elespl.co.in

nail: <u>info@elespl.co.in, eles.ranchi@gmail.con</u> Phone no : 0651-2290103 A STATE OF THE STA

TC-88

CIN: 0749993H2018F1C011123

TEST REPORT

Test Report No.	: ELES/RNC/2022/2168	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022
ULR No.	: TC883922000001180F		

Discipline : C	Chemical	Group : Atmospheric Pollut	ion
Parameter	Unit	Test Protocol	Results
Particulate Matter (PM)	mg/Nm³	IS 11255(Part 1):1985: RA 2019	46
Sulphur Di-Oxide (SO ₂)	mg/Nm³	USEPA 6C:2017	395
Oxides of Nitrogen (NO _x)	mg/Nm³	USEPA 7E :2020	129
Flue Gas Temperature	°C	IS 11255 (Part-3): 2008; RA 2018	140
Barometric Pressure	mmHg	IS 11255 (Part-3): 2008; RA 2018	744
Velocity of Flue Gas	m/sec	IS 11255 (Part-3): 2008; RA 2018	14.74
Quantity of Gas Flow	Nm³/hr	IS 11255 (Part-3): 2008; RA 2018	126239

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Authorised Signatory

Dr. Deependra Kumar Sinha
Ph. D. Environmental Engg.
ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD.
Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no : 0651-2290103 Website : www.elespl.co.in



TC-8839

TEST REPORT

Test Report No.	: ELES/RNC/2022/2169	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022
ULR No.	: TC883922000001181F	•	

CUSTOMER DETAILS		SAMPLE DETAILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/SM/3228	
	Chemical Division Rehla	Location	: HCl Furnace NoB	
CE N N	: Grasim Industries Ltd.	Sampling Date	: 22.09.2022	
Address	Chemical Division Rehla, Dist- Palamu.	Sample Received Date	: 01.10.2022	
		Type of Sample	: Flue Gas	
Plant Status	. On souti sous!	Sampling Procedure	: ELES/DOC/SMPL/02(A)	
	: Operational	Sample Drawn By	: ELES Pvt. Ltd.	
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved	

GE	NERAL INFORMATION	ARRA TERRATERIA
1	Particular of the Plant	: Caustic Plant
2	Emission Due to	: Process Activity
3	Stack Connected to	: HCl Furnace No.B
4	Material of Construction of Duct	: PVC/FRP
5	Stack Height from Ground Level (m)	: 18.5
6	Height of Sampling Port from Ground Level (m)	: 1.20
7	Inner Diameter of Stack at Sampling Point (m)	: 0.15
8	Shape of the Stack	: Circular
9	Working Load of the Stack	: N/A
10	Pollution Control System	: Wet Scrubber
11	Ladder & Platform	: Permanent

FUEL CHARACTERISTICS DETAILS			
1	Type of Fuel Used	: N/A	
2	Fuel Consumption	: N/A	
3	Calorific Value of Fuel (Kcal/Kg)	: N/A	5

Page 1 of 2



ENGINEERING SERVICES PVT. LTD. PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA Email: info@elespl.co.in, eles.ranchi@gmail.com HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

Phone no: 0651-2290103 Website: www.elespl.co.in



TC-8839

CIN: U74999JH2018PTC011125

TEST REPORT

Test Report No.	: ELES/RNC/2022/2169	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022
ULR No.	: TC883922000001181F	•	

Discipline :	Chemical	Group : Atmospheric Pollution	
Parameter	Unit	Test Protocol	Results
Flue Gas Temperature	°C	IS 11255 (Part 3): 2008; RA 2018	41
Barometric Pressure	mmHg	IS 11255 (Part 3): 2008; RA 2018	745
Velocity of Flue Gas	` m/sec	IS 11255 (Part 3): 2008; RA 2018	5.55
Quantity of Gas Flow	Nm³/hr	IS 11255 (Part 3): 2008; RA 2018	271
Moisture Percentage	%	IS 11255 (Part -3):2008,RA 2018	12.1

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Authorised Signatory Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2169	Report Release Date	: 08.11.2022	
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022	

CUSTOMER DETAILS		SAMPLE DETAILS	
: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/SM/3228	
Chemical Division Rehla	Location	: HCl Furnace NoB	
	Sampling Date	: 22.09.2022	
	Sample Received Date	: 01.10.2022	
	Type of Sample	: Flue Gas	
Dist- i alamu.		: ELES/DOC/SMPL/02(A)	
: Operational	Sample Drawn By	: ELES Pvt. Ltd.	
: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed& Preserved	
	: Grasim Industries Ltd. Chemical Division Rehla : Grasim Industries Ltd. Chemical Division Rehla, Dist- Palamu. : Operational	: Grasim Industries Ltd. Chemical Division Rehla : Grasim Industries Ltd. Chemical Division Rehla, Dist- Palamu. : Operational Sample Ref. No. Location Sampling Date Sample Received Date Type of Sample Sampling Procedure Sample Drawn By	

GE	NERAL INFORMATION	
1	Particular of the Plant	: Caustic Plant
2	Emission Due to	: Process Activity
3	Stack Connected to	: HCl Furnace No.B
4	Material of Construction of Duct	: PVC/FRP
5	Stack Height from Ground Level (m)	: 18.5
6	Height of Sampling Port from Ground Level (m)	: 1.20
7	Inner Diameter of Stack at Sampling Point (m)	: 0.15
8	Shape of the Stack	: Circular
9	Working Load of the Stack	: N/A
10	Pollution Control System	: Wet Scrubber
11	Ladder & Platform	: Permanent

FL	UEL CHARACTERISTICS DETAILS		
1	Type of Fuel Used	: N/A	-
2	Fuel Consumption	: N/A	
3	Calorific Value of Fuel (Kcal/Kg)	: N/A	

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2169	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022

Non-Accredited				
Parameter	Unit	Test Protocol	Result	
Hydrogen Chloride (HCl)*	mg/Nm³	GEL/SOP/-01	8.2	

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory
SANDIP BERA

SENIOR MANAGER ELES PVT. LTD. ****End of Report****

Authorised Signatory

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

Email: info@elespl.co.in, eles.ranchi@gmail.com

ENGINEERING SERVICES PVT. LTD.

Phone no: 0651-2290103 Website: www.elespl.co.in



CIN: U74999JH2018PTC011125

TEST REPORT

Test Report No.	: ELES/RNC/2022/2170	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022
ULR No.	: TC883922000001182F		

CUSTOMER DET	AILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/SM/3329
	Chemical Division Rehla	Location	: HCl Furnace NoC
Address	: Grasim Industries Ltd.	Sampling Date	: 22.09.2022
Address	Chemical Division Rehla,	Sample Received Date	: 01.10.2022
	Dist- Palamu.	Type of Sample	: Flue Gas
Plant Status	: Operational	Sampling Procedure	: ELES/DOC/SMPL/02(A)
	1	Sample Drawn By	: ELES Pvt. Ltd.
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved

GE	ENERAL INFORMATION	ALLERA TORRESTORIA
1	Particular of the Plant	: Caustic Plant
2	Emission Due to	: Process Activity
3	Stack Connected to	: HCI Furnace No.C
4	Material of Construction of Duct	: PVC/FRP
5	Stack Height from Ground Level (m)	: 18.5
6	Height of Sampling Port from Ground Level (m)	: 1.20
7	Inner Diameter of Stack at Sampling Point (m)	: 0.15
8	Shape of the Stack	: Circular
9	Working Load of the Stack	: N/A
10	Pollution Control System	: Wet Scrubber
11	Ladder & Platform	: Permanent

FU	EL CHARACTERISTICS DETAILS	6. W	
1	Type of Fuel Used	: N/A	
2	Fuel Consumption	: N/A	
3	Calorific Value of Fuel (Kcal/Kg)	: N/A	

Page 1 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD. Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103
Website: www.elespl.co.in



TC-8839

TEST REPORT

Test Report No.	: ELES/RNC/2022/2170	Report Release Date	: 08.11.2022	
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022	
ULR No.	: TC883922000001182F			

NABL Accredited				
Discipline : Chemical		Group : Atmospheric Pollution		
Parameter	Unit	Test Protocol	Results	
Flue Gas Temperature	°C	IS 11255 (Part 3): 2008; RA 2018	36	
Barometric Pressure	mmHg	IS 11255 (Part 3): 2008; RA 2018	745	
Velocity of Flue Gas	' m/sec	IS 11255 (Part 3): 2008; RA 2018	5.78	
Quantity of Gas Flow	Nm³/hr	IS 11255 (Part 3): 2008; RA 2018	285	
Moisture Percentage	%	IS 11255 (Part 3):2008, RA 2018	11.2	

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Authorised Signatory
Dr. Deependra Kumar Sinha
Ph. D. Environmental Engg.
ELES Pvt. Ltd. Technical Manager

Page 2 of 2



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2170	Report Release Date	: 08.11.2022	
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022	

CUSTOMER DETAILS		SAMPLE DETAILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/SM/3329	
	Chemical Division Rehla	Location	: HCl Furnace NoC	
A 11	: Grasim Industries Ltd.	Sampling Date	: 22.09.2022	
	Chemical Division Rehla, Dist- Palamu.	Sample Received Date	: 01.10.2022	
		Type of Sample	: Flue Gas	
Plant Status	: Operational	Sampling Procedure	: ELES/DOC/SMPL/02(A)	
	· Operational	Sample Drawn By	: ELES Pvt. Ltd.	
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed & Preserved	

GE	NERAL INFORMATION	
1	Particular of the Plant	: Caustic Plant
2	Emission Due to	: Process Activity
3	Stack Connected to	: HCl Furnace No.B
4	Material of Construction of Duct	: PVC/FRP
5	Stack Height from Ground Level (m)	: 18.5
6	Height of Sampling Port from Ground Level (m)	: 1.20
7	Inner Diameter of Stack at Sampling Point (m)	: 0.15
8	Shape of the Stack	: Circular
9	Working Load of the Stack	: N/A
10	Pollution Control System	: Wet Scrubber
11	Ladder & Platform	: Permanent

FU	EL CHARACTERISTICS DETAILS		
1	Type of Fuel Used	: N/A	
2	Fuel Consumption	: N/A	
3	Calorific Value of Fuel (Kcal/Kg)	: N/A	

Page 1 of 2

The Document stated as Test Report, is issued by the Laboratory under General Terms and Conditions, only on Company letter head in pre-approved format. The results shown in the Test Report refer or relates only to the job/analysis done by the Laboratory only. The information stated on the Test Report reflects the findings done by the Laboratory at the time of involvement only and within the limits of client's instructions. The Laboratory is responsible for all the information or data provided on the report, except the information which is provided by the client. The Report cannot be reproduced except in full and any part of the report is not taken out of context, without prior written approval of the Laboratory. The Report in full or in part shall not be published, advertise, used for any legal actions unless prior permission has been secured from the Management of the Laboratory. Attention is drawn to the limitation of liability, compensation and jurisdiction issues. Any unauthorized alteration & falsification of the content or appearance of the Test Report is unlawful and offenders may be prosecuted to the fullest extent of the law. All the samples are retained for 30days from the Date of release/issue of the Test Report. The samples from Regulatory bodies are to be retained as specified. Any type of Observations or Complaints regarding the Reports shall be done within 15days from the Date of Test Report released/issued. After the time period stated before, no complaints will be accepted. The entire Time schedule mentioned in Test Report is in 24hours format. Abbreviation used: N/A (Not Applicable): BDL (Below Detection Limit).



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2170	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022

Non-Accredited				
Parameter	Unit	Test Protocol	Result	
Hydrogen Chloride (HCl)*	mg/Nm³	GEL/SOP-01	10.8	

Remarks:(*)-Parameters are outsourced to other Lab.

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Dr. Deependra Kumar Sinha Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Authorised Signatory

Page 2 of 2

The Document stated as Test Report, is issued by the Laboratory under General Terms and Conditions, only on Company letter head in pre-approved format. The results shown in the Test Report reflects only to the job/analysis done by the Laboratory only. The information stated on the Test Report reflects the findings done by the Laboratory at the time of involvement only and within the limits of client's instructions. The Laboratory is responsible for all the information or data provided on the report, except the information which is provided by the client. The Report cannot be reproduced except in full and any part of the report is not taken out of context, without prior written approval of the Laboratory. The Report in full or in part shall not be published, advertise, used for any legal actions unless prior permission has been secured from the Management of the Laboratory. Attention is drawn to the limitation of liability, compensation and jurisdiction issues. Any unauthorized alteration & falsification of the content or appearance of the Test Report is unlawful and offenders may be prosecuted to the fullest extent of the law. All the samples are retained for 30days from the Date of release/issue of the Test Report. The samples from Regulatory bodies are to be retained as specified. Any type of Observations or Complaints regarding the Reports shall be done within 15days from the Date of Test Report released/issued. After the time period stated before, no complaints will be accepted. The entire Time schedule mentioned in Test Report is in 24hours format. Abbreviation used: N/A (Not Applicable); BDL (Below Detection Limit); LDL (Lower Detection Limit).



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD. Email: info@elespl.co.in, eles.ranchi@gmail.com Phone no: 0651-2290103

Website: www.elespl.co.in

CIN: U74999JH2018PTC011125

TEST REPORT

Test Report No.	: ELES/RNC/2022/2171	Report Release Date	: 08.11.2022
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022
ULR No.	: TC883922000001183F		

CUSTOMER DETAILS		SAMPLE DETAILS	SAMPLE DETAILS	
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/SM/3230	
	Chemical Division Rehla	Location	: Sodium Hypo Stack	
	: Grasim Industries Ltd.	Sampling Date	: 22.09.2022	
	Chemical Division Rehla, Dist- Palamu.	Sample Received Date	: 01.10.2022	
		Type of Sample	: Flue Gas	
Plant Status		Sampling Procedure	: ELES/DOC/SMPL/02(A)	
Tiunt Status	: Operational	Sample Drawn By	: ELES Pvt. Ltd.	
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed& Preserved	

GE	NERAL INFORMATION	Allia Villa Villa
1	Particular of the Plant	: Caustic Plant
2	Emission Due to	: Process Activity
3	Stack Connected to	: Sodium Hypo Stack
4	Material of Construction of Duct	: PVC/FRP
5	Stack Height from Ground Level (m)	: 19.0
6	Height of Sampling Port from Ground Level (m)	: 2.0
7	Inner Diameter of Stack at Sampling Point (m)	: 0.25
8	Shape of the Stack	: Circular
9	Working Load of the Stack	: N/A
10	Pollution Control System	: Wet Scrubber
11	Ladder & Platform	: Permanent

FU	FUEL CHA <mark>RAC</mark> TERISTICS DETAILS		
1	Type of Fuel Used	: N/A	
2	Fuel Consumption	: N/A	695
3	Calorific Value of Fuel (Kcal/Kg)	: N/A	

Page 1 of 2

The Document stated as Test Report, is issued by the Laboratory under General Terms and Conditions, only on Company letter head in pre-approved format. The results shown in the Test Report refer or relates only to the job/analysis done by the Laboratory only. The information stated on the Test Report reflects the findings done by the Laboratory at the time of involvement only and within the limits of client's instructions. The Laboratory is responsible for all the information or data provided on the report, except the information which is provided by the client. The Report cannot be reproduced except in full and any part of the report is not taken out of context, without prior written approval of the Laboratory. The Report in full or in part shall not be published, advertise, used for any legal actions unless prior permission has been secured from the Management of the Laboratory. Attention is drawn to the limitation of liability, compensation and jurisdiction issues. Any unauthorized alteration & falsification of the content or appearance of the Test Report is unlawful and offenders may be prosecuted to the fullest extent of the law. All the samples are retained for 30days from the Date of release/issue of the Test Report. The samples from Regulatory bodies are to be retained as specified. Any type of Observations or Complaints regarding the Reports shall be done within 15days from the Date of Test Report released/issued. After the time period stated before, no complaints will be accepted. The entire Time schedule mentioned in Test Report is in 24hours format. Abbreviation used: N/A (Not Applicable); BDL (Below Detection Limit); LDL (Lower Detection Limit).



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4 ENGINEERING SERVICES PVT. LTD. Email: info@elespl.co.in, eles.ranchi@gmail.com

naii: <u>injo@eiespi.co.in, eies.rancni@gmaii</u> Phone no : 0651-2290103 Website : www.elespl.co.in



TC-993

TEST REPORT

Test Report No.	: ELES/RNC/2022/2171	Report Release Date	: 08.11.2022	
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022	
III.R No	· TC883922000001183F			

Discipline : Chemical Group : Atmospheric Pollution			
Parameter	Unit	Test Protocol	Results
Flue Gas Temperature	°C	IS 11255 (Part 3): 2008; RA 2018	38
Barometric Pressure	mmHg	IS 11255 (Part 3): 2008; RA 2018	745
Velocity of Flue Gas	, m/sec	IS 11255 (Part 3): 2008; RA 2018	6.61
Quantity of Gas Flow	Nm³/hr	IS 11255 (Part 3): 2008; RA 2018	979
Moisture Percentage	%	IS 11255 (Part -3):2008, RA 2018	10.8

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

<mark>*End</mark> of Report*

Authorised Signatory
Dr. Deependra Kumar Sinha
Ph. D. Environmental Engg.
ELES Pyt. Ltd. Technical Manager

Page 2 of 2

The Document stated as Test Report, is issued by the Laboratory under General Terms and Conditions, only on Company letter head in pre-approved format. The results shown in the Test Report refer or relates only to the job/analysis done by the Laboratory only. The information stated on the Test Report reflects the findings done by the Laboratory at the time of involvement only and within the limits of client's instructions. The Laboratory is responsible for all the information or data provided on the report, except the information which is provided by the client. The Report cannot be reproduced except in full and any part of the report is not taken out of context, without prior written approval of the Laboratory. The Report in full or in part shall not be published, advertise, used for any legal actions unless prior permission has been secured from the Management of the Laboratory. Attention is drawn to the limitation of liability, compensation and jurisdiction issues. Any unauthorized alteration & falsification of the content or appearance of the Test Report is unlawful and offenders may be prosecuted to the fullest extent of the law. All the samples are retained for 30days from the Date of release/issue of the Test Report. The samples from Regulatory bodies are to be retained as specified. Any type of Observations or Complaints regarding the Reports shall be done within 15days from the Date of Test Report released/issued. After the time period stated before, no complaints will be accepted. The entire Time schedule mentioned in Test Report is in 24hours format. Abbreviation used: N/A (Not Applicable); BDL (Below Detection Limit).



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2171	Report Release Date	: 08.11.2022	
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022	

CUSTOMER DETAILS		SAMPLE DETAILS	SAMPLE DETAILS		
Customer Name	: Grasim Industries Ltd.	Sample Ref. No.	: ELES/RNC/2022/SM/3230		
	Chemical Division Rehla	Location	: Sodium Hypo Stack		
A 11	: Grasim Industries Ltd. Chemical Division Rehla, Dist- Palamu.	Sampling Date	: 22.09.2022		
Address		Sample Received Date	: 01.10.2022		
		Type of Sample	: Flue Gas		
Plant Status	: Operational	Sampling Procedure	: ELES/DOC/SMPL/02(A)		
		Sample Drawn By	: ELES Pvt. Ltd.		
Period of Analysis	: 01.10.2022 to 30.10.2022	Sample Condition	: Sealed& Preserved		

GE	NERAL INFORMATION	
1	Particular of the Plant	: Caustic Plant
2	Emission Due to	: Process Activity
3	Stack Connected to	: Sodium Hypo Stack
4	Material of Construction of Duct	: PVC/FRP
5	Stack Height from Ground Level (m)	: 19.0
6	Height of Sampling Port from Ground Level (m)	: 2.0
7	Inner Diameter of Stack at Sampling Point (m)	: 0.25
8	Shape of the Stack	: Circular
9	Working Load of the Stack	: N/A
10	Pollution Control System	: Wet Scrubber
11	Ladder & Platform	: Permanent

FU	UEL CHARACTERISTICS DETAILS	
1	Type of Fuel Used	: N/A
2	Fuel Consumption	: N/A
3	Calorific Value of Fuel (Kcal/Kg)	: N/A

Page 1 of 2

The Document stated as Test Report, is issued by the Laboratory under General Terms and Conditions, only on Company letter head in pre-approved format. The results shown in the Test Report refer or relates only to the job/analysis done by the Laboratory only. The information stated on the Test Report reflects the findings done by the Laboratory at the time of involvement only and within the limits of client's instructions. The Laboratory is responsible for all the information or data provided on the report, except the information which is provided by the client. The Report cannot be reproduced except in full and any part of the report is not taken out of context, without prior written approval of the Laboratory. The Report in full or in part shall not be published, advertise, used for any legal actions unless prior permission has been secured from the Management of the Laboratory. Attention is drawn to the limitation of liability, compensation and jurisdiction issues. Any unauthorized alteration & falsification of the content or appearance of the Test Report is unlawful and offenders may be prosecuted to the fullest extent of the law. All the samples are retained for 30days from the Date of release/issue of the Test Report. The samples from Regulatory bodies are to be retained as specified. Any type of Observations or Complaints regarding the Reports shall be done within 15days from the Date of Test Report released/issued. After the time period stated before, no complaints will be accepted. The entire Time schedule mentioned in Test Report is in 24hours format. Abbreviation used: N/A (Not Applicable); BDL (Below Detection Limit).



PLOT NO-30, MANSAROVAR ENCLAVE, TUPUDANA HATIA, RANCHI-834003 (JHARKHAND) GST NO:- 20AAECE9713D1Z4

ENGINEERING SERVICES PVT. LTD.

Email: info@elespl.co.in, eles.ranchi@gmail.com

Phone no: 0651-2290103 Website: www.elespl.co.in

TEST REPORT

Test Report No.	: ELES/RNC/2022/2171	Report Release Date	: 08.11.2022	
Service Order No.	: 4400014050	Service Order Date	: 18.07.2022	

Non-Accredited				
Parameter	Unit	Test Protocol	Result	
Chlorine (as Cl ₂)*	mg/Nm³	GEL/SOP-1	1.2	

Remarks: (*)-Parameters are outsourced to other Lab.

Authorized Signatory

SANDIP BERA SENIOR MANAGER ELES PVT. LTD.

****End of Report****

Authorised Signatory
Dr. Deependra Kumar Sinha

Ph. D. Environmental Engg. ELES Pvt. Ltd. Technical Manager

Page 2 of 2

The Document stated as Test Report, is issued by the Laboratory under General Terms and Conditions, only on Company letter head in pre-approved format. The results shown in the Test Report refer or relates only to the job/analysis done by the Laboratory only. The information stated on the Test Report reflects the findings done by the Laboratory at the time of involvement only and within the limits of client's instructions. The Laboratory is responsible for all the information or data provided on the report, except the information which is provided by the client. The Report cannot be reproduced except in full and any part of the report is not taken out of context, without prior written approval of the Laboratory. The Report in full or in part shall not be published, advertise, used for any legal actions unless prior permission has been secured from the Management of the Laboratory. Attention is drawn to the limitation of liability, compensation and jurisdiction issues. Any unauthorized alteration & falsification of the content or appearance of the Test Report is unlawful and offenders may be prosecuted to the fullest extent of the law. All the samples are retained for 30days from the Date of release/issue of the Test Report. The samples from Regulatory bodies are to be retained as specified. Any type of Observations or Complaints regarding the Reports shall be done within 15days from the Date of Test Report released/issued. After the time period stated before, no complaints will be accepted. The entire Time schedule mentioned in Test Report is in 24hours format. Abbreviation used: N/A (Not Applicable); BDL (Below Detection Limit), LDL (Lower Detection Limit).

Grasim Industries Limited, Chemical Division, Rehla

Hazardous Waste Disposal & Recycle Details (April'22 - September'22)

Sl. No.	Waste Type	Category	Generation (MT)	Disposal (MT)	Disposal / Recycling Facility
1	Asbestos waste	Sch-1, Cat-15.2	20.42	15.52	CHW-TSDF (AWMPL)
	Empty Barrels/ Container/ Liners				, ,
	Contaminated with Hazardous Chemicals /				
2	Wastes/ C.T.Fills	Sch-1, Cat-33.1	21.94	21.94	CHW-TSDF (AWMPL)
	Contaminated Cotton Rags or other				, ,
3	Cleaning materials	Sch-1, Cat-33.2	0.33	0.40	CHW-TSDF (AWMPL)
4	ETP sludge	Sch-1, Cat- 35.3	114.60	112.26	CHW-TSDF (AWMPL)
5	Fibre Reinforced Plastic Waste (F R P)	Others	0.00	0.00	CHW-TSDF (AWMPL)
6	Insulation Waste (Glass wool)	Others	0.00	0.00	CHW-TSDF (AWMPL)
7	MEE+ATFD WASTE	Others	428.00	428.26	CHW-TSDF (AWMPL)
8	Used Oil	Sch-1, Cat- 5.1	3.01	4.41	Authorised Recyclers
9	Used Membrane	Others	0.00	0.00	CHW-TSDF (AWMPL)
10	Spent Resin	Sch-1, Cat-35.2	0.00	0.00	CHW-TSDF (AWMPL)
	Drocess & Wastes from treatment of Salt				
11	sludge	Sch-1, Cat-11.5	0.00	0.00	CHW-TSDF (AWMPL)
12	Brine Sludge (Membrane Cell Plant)	Sch-1, Cat-16.3	1585.25	5294.22	CHW-TSDF (AWMPL)
13	Spent Carbon or filter medium	Sch-1, Cat-36.2	0.2	0.2	CHW-TSDF (AWMPL)
14	Oil & Grease skimming	Sch-1, Cat-35.4	0	0	CHW-TSDF (AWMPL)

Note:

^{1.} Disposal quantity of Brine sludge is inclusive of stored quantity (Kept in SLF)

Photographs: Awareness Drive (i.e. WED 2022, Ban on Single Use Plastic, etc.)

















Photographs: Continuous Ambient Air Quality Monitoring Station









Photographs: Waste Storage Area














Photograph: ETP (MEE+ATFD Facility), Installed Dust Separator Systems (i.e. Dry Fog & Sprinkler)







रेहला बीसीसीएल जन सेवा टस्ट व 🛭 त कृषि विभाग का प्रशिक्षण कार्यक्रम C

खबर मन्त्र संवाददाता

ात

बाद

श

विश्रामपुर (पलाम्)। बीसीसीएल जनसेवा टस्ट व किष

विकास योजना के तहत रबी फसलों की बुआई एक वन प्रबंधन को लेकर एक दिवसीय कार्यशाला का आयोजन किया गया। जहां बीसीसीएल जनसेवा ट्रस्ट व गढ़वा कृषि वैज्ञानिक के द्वारा ट्रस्ट ने बेलचंपा स्थित व्यावसायिक प्रशिक्षण केन्द्र में क्षेत्र के किसानों को उन्नत तरीके से खेती करने का गुर सिखाए गएन। शिविर में गढ़वा कृषि विज्ञान केंद्र के वैज्ञानिक डॉ अशोक कुमार ने कुषकों को उन्नत खेती की

जानकारी दी। उन्होंने किसानों को खेती के दौरान आने वाली समस्यायों की जानकरी देते हुए उसके समाधान भी किसानों को बताया। प्रशिक्षण शिविर के मुख्य अतिथि मानव संसाधन विकास के एचओडी अजित कुमार तिवारी ने कहा कि जनसेवा ट्रस्ट किसानों को हर संभव मदद देने को तैयार है। ट्रस्ट चाहता है कि किसानों की आय जल्द ही दोगुनी हो जाये। ताकि क्षेत्र के

किसान आत्मनिर्भर बन सके। चोर के संरक्षण में राज्य



5/16



१५ हजार पौधों के वितरण का लक्ष्य



प्रतिनिधि, विश्रामपुर

ख

मो

को

पट

बीसीसीएल जन सेवा ट्रस्ट ने बेलचंपा स्थित ग्रामीण व्यावसायिक प्रशिक्षण केंद्र में शनिवार को पौधरोपण कर पर्यावरण संरक्षण महाअभियान की शुरुआत की. महाअभियान के पहले दिन प्रशिक्षिण महाआध्यान क पहल दिन प्रामाक्षण केंद्र पीरसर में 100 फलदार, इमारती व औषिधीय पीधे लगाये गये. जबकि कई लाभुकों के बीच चार हजार इमारती व फलदार पीधों का वितरण किया गवारीधरोणग और वितरण मुख्य अतिथि गदवा अपर समाहता पंकज 🗢 बीसीसीएल जन सेवा ट्रस्ट ने पर्यावरण संरक्षण महाअभियान शुरू किया

कुमार सिंह, ग्रासिम इंडस्ट्रीज के मानव कुमार सिंह, श्रामिस इंडस्ट्रीज क मानव संसाधन प्रमुख अजीत तिवारी/ एलंट हेड दीएक शर्मा व महाद्रबंधक कर्मचारी संबंध असित महित्रशी के संबुक रूप से किता श्रासिस इंडस्ट्रीज के मानव संसाधन प्रमुख अजीत तिवारी ने बजाव कि जन संबा ट्रस्ट द्वारा पैधरोरण व विकरण मार्कीच्यान की शुरु आतं की सर्वी है.15 हजार फलतार, इमारती व

औषधीय पौधों का वितरण करने क आफ्याय पाचा का क्यार लक्ष्य रखा गया है, इसका मुख्य उद्देश्य पर्यावरण को बचाने के अल्लावा आम लोगों को स्वरोजगार प्रदान करना है. वितरण कार्यक्रम में वैसे लोग वितरण कार्यक्रम में बैस लोग भी प्रणिल हुए जो इटर के माण्यम से पूर्व में पीच लेकर नर्सरी तैयार कर चुके हैं. इन लोगों ने नये लाभुकी के साथ अपना अनुभव भी सावा किया, मीके पर सीएसआर के अमेला गिरी, ग्रेकेश तिकारी, नितेश पांडिय, गाँघ यादय, कमता प्रसाद विकास तिवारी सीहत कई लोग मीजूद थे.

दैनिक

पलामू भास्कर 18-11-2022

150 किसानों बांटा गेहं व सरसों का उन्नत बीजे



बीसीसीएल ने ग्रामीणों के बीच कई औषधीय व फलदार पौधों का

विश्रामपुर। बीसीसीएल जन सेवा ट्रस्ट द्वारा बेल्चम्पा स्थित ग्रामीण व्यवसायिक प्रशिक्षण केंद्र में शनिवार को पौधारोपण पर्वावरण संस्था महाअभियान की शुरूआत की गर्र। महाअभियान के पहले दिन प्रशिक्षिण केंद्र परिसर में 100 फलदार, इमारती व औषिधीय पीधे लागये गये। जबकी कई लाभुकों के बीच

चार हजार डमारती व फलदार वितरण मुख्य अतिथि गढ्वा अपर समाहर्ता पंकज कुमार सिंह, ग्रासिम इंड्रस्टीज के मानव संसाधन प्रमुख अजित तिवारी, पावर प्लांट हेड दीपक

माहेश्वरी ने संयुक्त रूप से किया। ग्रासिम इंड्रस्टीज के मानव संसाधन प्रमख अजित तिवारी ने बताबा की जन सेवा ट्रस्ट द्वारा पौचारोपण व वितरण सहित कई लोग मौजूद थे।

गयी है। 15 हजार फलदार,इमारती व औषिधीय पौधा वितरण करने का लक्ष्य रखा गया है। इसका मुख्य उद्देश्य पर्यावरण को बचाने के अलावा आम लोगो को स्वरोजगार प्रदान करना है। वितरण कार्यक्रम में वैसे लोग भी शामिल हुए जो ट्रस्ट के माध्यम से पूर्व में पौधा लेकर नसंरी तैयार कर चुके है। इनलोगों ने नवे लाभुकों

पौधे वितरित किया गया। पौधारोपण व शर्मा व महाप्रबंधक कर्मचारी अमित के साथ अपना अनुभव भी साझा किया। मौके पर सीएसआर के अनिल गिरी, राकेश तिवारी, नितेश पाण्डेय, नागेंद्र यादव,कमता प्रसाद विकास तिवारी

पर्यावरण संरक्षण में मददगार साबित होगा पौधारोपण कार्यक्रम

🗢 बीसीसीएल जनसेवा टस्ट कर रहा १५ हजार पौधों का वितरण

प्रतिनिधि, गढवा

बीसीसीएल जनसेवा ट्रस्ट रेहला के तत्वावधान में शनिवार को बेलचंपा स्थित व्यावसायिक प्रशिक्षण केंद्र पर पर्यावरण संरक्षण हेतु नर्सरी विकास एवं पौधा वितरण कार्यक्रम का आयोजन किया गया. मुख्य अतिथि अपर समाहर्ता पंकज कुमार सिंह, ग्रासिम मानव संसाधन प्रमख अजीत तिवारी. पावर प्लांट हेड दीपक शर्मा, महाप्रबंधक एचआर) अमित माहेश्वरी ने सुयक्त रूप से पौधारोपण कर एवं पौधे का वितरण कर कार्यक्रम की शुरुआत की, अपर समाहर्ता ने कहा कि टस्ट का यह प्रयास सराहनीय है. इससे पौधारोपण एवं



पौधा वितरण करते अपर समाहर्ता व अन्य

पर्यावरण संरक्षण को बढावा मिलेगा. ग्रासिम मानव संसाधन प्रमुख अजीत तिवारी ने कहा कि बीसीसीएल जनसेवा ट्रस्ट आसपास के 40 गांव में पांच सूत्री कार्यक्रम चला रहा है. इसमें पर्यावरण संरक्षण भी शामिल है. इस अभियान के तहत इस वर्ष 15 हजार पौधों का वितरण किया जा रहा है. पर्यावरण संरक्षण के र्वक्रम में उपस्थित ग्रामीण

लिए लोगों को और जागरूक करना होगा. मौके पर अनिल गिरी, राकेश तिवारी नितेश पाण्डेय सामाजिक कार्यकर्ताओं सहित अन्य ग्रामीण उपस्थित थे.

रेहला बीसीसीएल जन सेवा टस्ट व कृषि विभाग का एक दिवसीय प्रशिक्षण

कर्शाय प्रशिक्षण कार्रशाला आरोजित विश्रामपुर (पलामु): रेहला बीसीसीएल जनसेवा दूस्ट व कृषि विकास योजना के तहत रबी फसलों की बुआई एक वन प्रबंधन को लेकर एक दिवसीय गया। जहां बीसीसीएल जनसेवा दूस्ट व गढ़वा कृषि वैज्ञानिक के द्वारा दूस्ट ने बेलचंपा स्थित व्यावसायिक प्रशिक्षण केन्द्र में क्षेत्र के किसानों को उन्नत तरीके से खेती करने का गुर सिखाए गएन। शिविर में गढ़वा कृषि विज्ञान केंद्र के वैज्ञानिक डॉ अशोक कुमार ने कृषकों को उन्नत खेती की जानकारी दी। उन्होंने किसानों को खेती के दौरान आने वाली समस्यायों की जानकारी देते हुए उन्होंने किसानों को खेती के दौरान आने वाली समस्यायों की जानकरी देते हुए उसके समाधान भी किसानों को बताया। प्रशिक्षण शिविर के मुख्य अतिथि मानव संसाधन विकास के एचओडी अजित कुमार तिवारी ने कहा कि जनसेवा टूस्ट किसानों को हर संभव मदद देने को तैयार है। टूस्ट चाहता है कि किसानों की आय जल्द ही दोगुनी हो जाए। ताकि क्षेत्र के किसान आत्मिनर्भरता बन सके। श्री तिवारी ने कहा कि पितर करने वाले किसानों को प्रोत्साहित किया जाएगा।

मे S 3 3 ч * a * 3 É हुं में a a ह 3 ч